

Municipal Committee Bahawalnagar
Punjab Cities Program-Rehabilitation of Municipal Services Infrastructure Project

Group	Approved cost (mill. Rs)	Gestation period (Months)	Physical progress (%)	Expected Date of Completion
Rehabilitation of Municipal Services in MC Bahawalnagar (Group-A) Water Supply <ul style="list-style-type: none"> • Replacement of pumping machinery • Replacement of MCUs • Installation of bulk water meters • Rehabilitation of IP stations • Replacement of transformers • Replacement of Hypo-chlorinators • Rehabilitation of pump houses • Installation of PFIEs • Replacement of sluice & non return valves Sewerage <ul style="list-style-type: none"> • Raising of manholes • Replacement of Penstocks + screens • Rehabilitation of disposal stations • Rehabilitation of approach road • Rehabilitation of staff quarter Solid Waste Management <ul style="list-style-type: none"> • Rehabilitation of existing landfill Streetlight <ul style="list-style-type: none"> • Replacement of street light by 120 Watts LED lights • Replacement of street light by 27 watts LED lights 	86.3	11	95%	17.04.2021

<ul style="list-style-type: none"> • Replacement of LT panels and switches • Replacement of cable and bar conductor <p>Parks</p> <ul style="list-style-type: none"> • Rehabilitation of Sutluj park • Rehabilitation of Amir Jan park • Rehabilitation of Khalid Maqbool park 				
Rehabilitation of Municipal Services in MC Bahawalnagar (Group-B, Repair Works)	17.67	4	24%	30.04.2021
Rehabilitation of Municipal Services in MC Bahawalnagar (Group-C) Supply Items <ul style="list-style-type: none"> • Machine for desilting of collecting tanks + wire rope • Manhole covers • Tires for SWM machinery 	5.87	8	82%	31.03.2021